

SECTION 1. DETAILS OF THE PERSON ORDERING THE REPORT

Name	PENFOLD & REACH (AS AGENT FOR WRENMOOR ESTATES LTD)
Address	44 CHANDLERS ROW, LONDON SE10 9TF — REF PR/RED/1207

SECTION 2. REASON FOR PRODUCING THIS REPORT

Reason	PERIODIC INSPECTION PRIOR TO NEW TENANCY — LANDLORD SAFETY COMPLIANCE
Date(s) of inspection	15 July 2025

SECTION 3. DETAILS OF THE INSTALLATION WHICH IS THE SUBJECT OF THIS REPORT

Occupier	VACANT AT TIME OF INSPECTION
Installation address	FLAT 12, REDECOMBE HOUSE, 34 CALVERLEY GROVE, LONDON SE28 4QT
Description of premises	DOMESTIC FLAT, PURPOSE BUILT
Estimated age of wiring system	APPROXIMATELY 18 YEARS, PARTIAL REWIRE CIRCA 2014
Evidence of additions / alterations	YES — KITCHEN RING FINAL CIRCUIT EXTENDED, ESTIMATED 2014
Records of installation available	NO

SECTION 4. EXTENT AND LIMITATIONS OF INSPECTION AND TESTING

Extent of the installation covered	100% OF THE FIXED ELECTRICAL INSTALLATION WITHIN THE FLAT. SAMPLING: 100% OF ACCESSIBLE ACCESSORIES INSPECTED; CONCEALED CABLE RUNS NOT INSPECTED (LIM).
Agreed limitations	NO ACCESS TO COMMUNAL SUPPLY INTAKE BEYOND METER POSITION. FLOOR COVERINGS AND FITTED FURNITURE NOT LIFTED OR MOVED. CONCEALED WIRING WITHIN WALLS AND ABOVE FIXED CEILINGS NOT INSPECTED.

SECTION 5. SUMMARY OF THE CONDITION OF THE INSTALLATION

General condition	THE INSTALLATION IS IN A GENERALLY GOOD CONDITION. CONSUMER UNIT FITTED WITH 30 MA RCD PROTECTION TO ALL FINAL CIRCUITS. TWO IMPROVEMENT RECOMMENDATIONS (C3) RECORDED — SEE SECTION 7. NO DAMAGE OR DETERIORATION IMPAIRING SAFETY WAS FOUND.
-------------------	--

OVERALL ASSESSMENT OF THE INSTALLATION: SATISFACTORY

SECTION 6. RECOMMENDATIONS

Next inspection recommended by	15 JULY 2030 (5 YEARS), OR ON CHANGE OF OCCUPANCY, WHICHEVER IS SOONER, SUBJECT TO CONTINUED SATISFACTORY CONDITION.
--------------------------------	--

SECTION 7. OBSERVATIONS AND RECOMMENDATIONS FOR ACTIONS TO BE TAKEN

Code	Item no.	Observation
C3	4.10	Consumer unit enclosure is of thermoplastic construction and is not mounted in an escape route; replacement with a metal-clad unit is recommended at next board change.
C3	5.12	

		No supplementary bonding visible in bathroom; protective measures rely on RCD and main bonding, which is acceptable — improvement recommended for resilience.
N/A	—	No further observations. No C1 (danger present) or C2 (potentially dangerous) items were recorded.

Classification codes: C1 — Danger present, risk of injury, immediate remedial action required · C2 — Potentially dangerous, urgent remedial action required · C3 — Improvement recommended · FI — Further investigation required without delay.

SECTION 8. DECLARATION

I, being the person responsible for the inspection and testing of the electrical installation (as indicated by my signature below), particulars of which are described above, having exercised reasonable skill and care when carrying out the inspection and testing, hereby declare that the information in this report provides an accurate assessment of the condition of the electrical installation taking into account the stated extent and limitations.

Trading title	ELMSWORTH ELECTRICAL SERVICES LTD		
Address	UNIT 9, FERRIER TRADING ESTATE, LONDON SE18 7GP		
Phone	020 7946 0552	Registration number	ECAB 118842
Inspected and tested by	<i>D. Castellan</i> D. Castellan — Approved Inspector Date: 15 July 2025	Report authorised by	<i>R. Okonedo</i> R. Okonedo — Qualified Supervisor Date: 15 July 2025

SECTION 9. SUPPLY CHARACTERISTICS AND EARTHING ARRANGEMENTS

Earthing arrangement	TN-C-S	Nominal voltage U0	230 V
Nominal frequency	50 Hz	Prospective fault current Ipf	1.9 kA
External loop impedance Ze	0.21 Ω	Number and type of live conductors	2 (AC, single-phase)

SECTION 10. PARTICULARS OF INSTALLATION AT THE ORIGIN

Main switch	100 A BS EN 60947-3	Main protective bonding conductors	10 mm ² to water and gas installation pipes
Earthing conductor	16 mm ² copper, connection verified	Test instruments used	Multifunction tester, serial MFT-88213; proving unit PU-4417

SECTION 11. SCHEDULE OF INSPECTIONS

1.0 External condition of intake equipment (visual inspection only)

Item	Description	Outcome
1.1	Service cable	OK
1.2	Service head	OK
1.3	Earthing arrangement	OK
1.4	Meter tails	OK
1.5	Metering equipment	OK

2.0 Parallel or switched alternative sources of supply

Item	Description	Outcome
2.1	Adequacy of arrangements where a generating set operates as a switched alternative	N/A

3.0 Automatic disconnection of supply

Item	Description	Outcome
3.1	Main earthing / bonding arrangements	OK
3.2	Presence of distributor's earthing arrangement	OK
3.3	Provision of earthing / bonding labels at all appropriate locations	OK
3.4	Accessibility of main protective bonding connections	OK

4.0 Consumer unit / distribution board

Item	Description	Outcome
4.1	Adequacy of working space / accessibility to consumer unit	OK
4.2	Security of fixing	OK
4.3	Condition of enclosure(s) in terms of IP rating	OK
4.4	Condition of enclosure(s) in terms of fire rating	C3
4.5	Enclosure not damaged / deteriorated so as to impair safety	OK
4.6	Presence of main linked switch	OK
4.7	Operation of main switch (functional check)	OK
4.8	Manual operation of circuit breakers and RCDs to prove disconnection	OK
4.9	Correct identification of circuit details and protective devices	OK
4.10	Presence of RCD six-monthly test notice	OK
4.11	Presence of non-standard (mixed) cable colour warning notice	OK
4.12	Protection against mechanical damage where cables enter equipment	OK

5.0 Distribution circuits and final circuits

Item	Description	Outcome
5.1	Identification of conductors	OK
5.2	Cables correctly supported throughout their run	LIM
5.3	Condition of insulation of live parts	OK
5.4	Non-sheathed cables protected by enclosure in conduit, ducting or trunking	OK
5.5	Adequacy of cables for current-carrying capacity	OK
5.6	Coordination between conductors and overload protective devices	OK
5.7	Adequacy of protective devices: type and rated current for fault protection	OK
5.8	Presence of appropriate circuit protective conductors	OK
5.9	Wiring systems not in contact with thermal insulation, or suitably derated	LIM
5.10	Provision of additional protection by 30 mA RCD for socket-outlets	OK
5.11	Provision of fire barriers, sealing arrangements where necessary	LIM
5.12	Supplementary bonding in locations containing a bath or shower	C3

6.0 Isolation and switching

Item	Description	Outcome
6.1	Presence and condition of appropriate devices for isolation	OK
6.2	Acceptable location of devices — readily accessible	OK
6.3	Capable of being secured in the OFF position where required	OK

7.0 Current-using equipment (permanently connected)

Item	Description	Outcome
7.1	Condition of equipment in terms of IP rating	OK
7.2	Equipment does not constitute a fire hazard	OK
7.3	Enclosure not damaged / deteriorated so as to impair safety	OK
7.4	Suitability for the environment and external influences	OK

8.0 Location(s) containing a bath or shower

Item	Description	Outcome
8.1	30 mA RCD protection for all low-voltage circuits serving the location	OK
8.2	Equipment suitable for the zone in which it is installed	OK
8.3	Supplementary bonding of extraneous-conductive parts	C3

Outcome codes: OK — acceptable condition · C1 / C2 / C3 — classified observation recorded in Section 7 · N/V — not verified · LIM — limitation (see Section 4) · N/A — not applicable.

SECTION 12. SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS — DISTRIBUTION BOARD DB1 (HALLWAY CUPBOARD)

Circuit no.	Circuit description	Type of wiring	Reference method	Points served	Conductor csa (mm ²)		Overcurrent protective device			RCD I _{Δn} (mA)	R1+R2 (Ω)	Insulation resistance (MΩ)		Polarity	Z _s (Ω)	RCD op. time (ms)
					Live	cpc	BS (EN)	Type	Rating (A)			L-L	L-E			
1	Lighting — hall, living room, bedroom	T&E	C	9	1.0	1.0	60898	B	6	30	0.68	>299	>299	OK	0.89	22
2	Lighting — kitchen, bathroom	T&E	C	6	1.0	1.0	60898	B	6	30	0.54	>299	>299	OK	0.75	24
3	Ring final — sockets, living room and bedroom	T&E	C	11	2.5	1.5	60898	B	32	30	0.42	>299	>299	OK	0.63	19
4	Ring final — sockets, kitchen	T&E	C	8	2.5	1.5	60898	B	32	30	0.38	>299	>299	OK	0.59	21
5	Cooker	T&E	C	1	6.0	2.5	60898	B	32	30	0.24	>299	>299	OK	0.45	20
6	Combination boiler (Calorix)	T&E	C	1	1.5	1.0	60898	B	16	30	0.51	>299	>299	OK	0.72	23

T&E — thermoplastic insulated and sheathed flat cable with protective conductor. Reference method C — clipped direct. Insulation resistance recorded as >299 MΩ where the instrument reading exceeded its display range. All RCD operating times recorded at rated residual current I_{Δn}.

Guidance for recipients of this report

This report is an important and valuable document which should be retained for future reference. It describes the condition of the fixed electrical installation only; it does not cover portable appliances. The "Overall assessment" box in Section 5 states whether the installation is satisfactory or unsatisfactory for continued use. Where the assessment is unsatisfactory, items classified C1 or C2 should be remedied as a matter of urgency by a competent person, and FI items investigated without delay. C3 items are recommendations for improvement: the installation is safe for continued use, but the improvement would enhance protection. Landlords are reminded of their statutory duty to ensure that electrical safety standards are met throughout a tenancy, to provide a copy of this report to each tenant before occupation, and to any prospective tenant on request, and to carry out remedial work within the statutory period where required.